SE-85-6-7 SL-100-490 (K) SL-100-3PE

Ottawa, September 19, 1967.

Sangamo Company Limited, 215 Inird Drive, Leaside (Toronto 17), Onterio.

Attention: Mr. M. R. Sabiston, P. Eng., Engineering Department.

SFECIAL APPROVAL - One Only - Sangamo Type "SC2"
Graphic Thermal Demand Meter
with 20% Raised Zero, Serial
Number 6914228

Dear Sirs:

This is to advise that Special Approval has been granted by the Standards Branch for use in Canada for billing purposes to the above-named apparatus.

This instrument is rated at 120 volts, 5 cmps., 60 hz, 3-phase 3-wire, 2-element, 0.2-0-0.8 kw full scale, testing time 20 min.

The installation will be at Lakehead University, Port Arthur, Ontario, on a 23 kv 3-phase 3-wire service, and is used with a Ferranti-Packard type "NG-25" metering unit with two 23000-115 volt potential transformers and two 300/150-5 amp. current transformers. It is expected that it will be used to measure RVA.

This Special Approval cancels and replaces STE-199 of September 11, 1967, which listed an incorrect testing time.

Yours very truly,

W. J. S. Fraser, Chief, Electricity and Gas Pivision, Standards Branch.

EAH/mee

c.c. to: Mr. J. T. Briggs, Dist. Insp. of Flectricity and Gos, Fort Willic.c. to: Lakehead University (through Mr. Briggs)