

SPG-62

SL-100-G

SE-85-G

OTTAWA, July 22, 1970.

SPECIAL APPROVAL

Granted to: Canadian Western Natural Gas Co. Ltd.,
140 - Sixth Avenue Southwest,
Calgary 1, Alberta.

Subject: Use of Pressure Factor in Gas
Metering Installation.

Attention: Mr. A. A. Stodalka, P. Eng.,
Superintendent of Measurement,
Canadian Western Natural Gas Co.

Special Approval has been granted by the Standards Branch to Canadian Western Natural Gas Company Limited to apply a pressure factor in the measurement of gas at the following installation under the stated conditions:

Customer- Grand View Stock Farm
Address - Box 700, Pincher Creek, Alberta
Nature of Load - Farmstead: residence, hog barn, feed mill,
power generator

Load - 1,500 cubic feet/hour
Service line pressure - 40 to 50 pounds
Metering pressure - 10
Upstream Regulator - 1" Fisher 631-5 pilot
Meter - Parkinson-Cowan B900 30 pound working pressure
Pressure correction factor - $\frac{13.0 + 10}{13.25} = 1.736$

W. J. S. Fraser,
Chief, Electricity and Gas Division.

c.c. Mr. A. S. Park

